

ID	Task Name	Duration	Start	Finish	Pre/Resource Names	January	W-10	W9
1	Milje - Visoko	420 days?	Fri 4.2.11	Thu 7.6.12				
2	pripravljajna dela	5 days	Fri 4.2.11	Wed 9.2.11				
3	1. faza 1. etapa RJ1 do RJ24	100 days?	Fri 4.2.11	Tue 31.5.11				
4	primarni kanal RJ 1 do RJ	96 days	Wed 9.2.11	Tue 31.5.11	Skupina 1			
5	fekalna kanalizacija	29 days	Wed 9.2.11	Mon 14.3.11				
6	vodovod	15 days	Tue 15.3.11	Thu 31.3.11 5				
7	plinovod	15 days	Fri 1.4.11	Mon 18.4.11 6				
8	meteorni kanal	12 days	Tue 19.4.11	Mon 2.5.11 7				
9	TKK	5 days	Tue 3.5.11	Sat 7.5.11 8				
10	JR	5 days	Mon 9.5.11	Fri 13.5.11 9				
11	cesta	15 days	Sat 14.5.11	Tue 31.5.11 10				
12	sek. K7 - Milje 1	33 days?	Fri 4.2.11	Mon 14.3.11				
19	sek. K8	34 days?	Wed 9.2.11	Sat 19.3.11	skupina 2			
20	fekalna kanalizacija	11 days	Wed 9.2.11	Mon 21.2.11	skupina 2			
21	vodovod	5 days	Tue 22.2.11	Sat 26.2.11 20				
22	plinovod	5 days	Mon 28.2.11	Fri 4.3.11 21				
23	TKK	1 day?	Sat 5.3.11	Sat 5.3.11 22				
24	cesta	10 days	Mon 7.3.11	Thu 17.3.11 23				
25	grobi asfalt	2 days	Fri 18.3.11	Sat 19.3.11 24				
26	sek. K9	27 days?	Thu 10.2.11	Sat 12.3.11	skupina 3			
33	2. F., 2. e. RJ24 do RJ 41	164 days?	Mon 14.3.11	Tue 20.9.11				
34	primarni kanal J24 do J41	96 days	Wed 1.6.11	Tue 20.9.11	Skupina 1			
42	sek. K10	17 days?	Mon 14.3.11	Fri 1.4.11 26	skupina 3			
49	sek. K11	28 days?	Mon 21.3.11	Thu 21.4.11 19	skupina 2			
56	sek. K13	19 days?	Sat 2.4.11	Sat 23.4.11 42	skupina 3			
63	sek. K14	15 days?	Fri 22.4.11	Mon 9.5.11 49	skupina 2			
70	sek. K15	15 days?	Mon 25.4.11	Wed 11.5.11 56	skupina 3			
77	sek. K16	48 days?	Tue 10.5.11	Mon 4.7.11 63	skupina 2			
98	3. F., 3. et. RJ41 do RJ56	96 days	Wed 21.9.11	Tue 10.1.12				
107	4.F., 4et. RJ56 do RJ68	102 days?	Wed 11.1.12	Tue 8.5.12				
123	5.Faza	26 days	Wed 9.5.12	Thu 7.6.12 107				
126	zaključna dela	26 days	Wed 9.5.12	Thu 7.6.12				

